

Pound Road Reconstruction Project - City of Richmond (Past updates are at the bottom of the page.)

October 23, 2016 - the final lift of asphalt pavement on Pound Rd is scheduled for Wednesday, October 26, 2016. The work is scheduled to take one day to complete.

October 17, 2016 - The final wearing course of HMA (asphalt) is expected to be placed the week of October 25th. After that all punch list items will be completed before final payment is made.

August 19, 2016 – Curb line Installation – Due to weather and schedule conflicts, the installation of curbs on Pound Road has been being pushed back to Monday, August 22nd. Updated information was passed out to Pound Road residents on Friday.

August 13, 2016 – Curb line Installation - The installation of curbs on Pound Road is being pushed back a day or two. Instead of starting on Monday, it will probably begin on Wednesday or Thursday. Updated information will be passed out to Pound Road residents on Monday.

July 30, 2016 – The intersection of Pound and Main Street will be closed to traffic through Monday, August 1st. Pound Road residents can utilize Karen Street and Canterbury Drive to access Pound Road.

July 29, 2016 – Storm Sewer work was ongoing this week. On Thursday, Teltow tapped the storm sewer at Pound and Canterbury and began installing storm pipe to the west. Teltow also began removing asphalt that had not been pulverized as part of the water main installation. Asphalt removals and eventually road building (excavation, stone and fabric placement) will continue next week.

Pound Road/Waste Management - Due to the amount of construction going on and the state of the roadway, Waste Management is only sending one truck early in the morning to pick up all types of collections on Pound Road. Once the roadway allows, all three trucks (garbage, recycling and yard waste) will resume collections.

Pound Road Tentative Schedule – *****This is a tentative schedule and is subject to change.*****

Storm Sewer complete: early August
Begin concrete curb & gutter: mid August
HMA (asphalt) Leveling course placed: early September
Project complete: September 15

July 7, 2016 - Water Service will be temporarily disrupted to a number of homes on Pound Road on Friday July 8, 2016 from approximately 8:00 AM to 1:00 PM. The water service disruption is due to the contractor needing to tie in the water main on Pound Road to the water main on Karen Street. City DPW personnel will be going door to door with

notices to the affected homeowners. Once the work has been performed, water service will be restored. Please note that the water may be discolored after the water service is restored, but should clear up after a short period. If the water does not clear up, please contact the City of Richmond Public Works Office at (586) 727-7575. Thank you in advance for your patience and understanding. We apologize for any inconvenience this may cause.

June 17, 2016 – Teltow Contracting continued on water main installation this week. Water main installation is anticipated to be complete by the end of June (2 weeks). After the main has been tested the Contractor will begin transferring over water services. The Contractor may bring in another crew next week to begin construction of the new outfall from the Gillett Drain to Pound Rd.

June 8, 2016 - Pound Road Intersection Closure - Teltow Contracting is scheduled to begin directional drilling the 12" water main across M-19 on Thursday (6/9/16). If all goes well, the bore will be complete and the gate well manhole will be set by the end of the day Friday. Access to Pound Road from Main Street (M-19) will be closed Thursday and Friday. North and South traffic on Main Street will be maintained. Local traffic can utilize Karen Street or Canterbury Drive to access Pound Road.

June 3, 2016 - This week, Teltow worked on locating the sanitary sewer leads and installing clean outs. Teltow will be working Saturday June 4th until noon doing some top soil removal on the south side of the road. They are creating a level area for their excavator to work while installing the water main. They anticipate finishing the sanitary sewer work and beginning the water main installation next week.

May 26, 2016 - Pavement Recyclers Inc. will be on site Friday, May 27, 2016 to pulverize a portion of Pound Road to facilitate water main construction. Teltow Contracting will also begin mobilizing to the site Friday and Saturday. Water main construction is scheduled to begin the week of Tuesday, May 31, 2016.

U.S. Post Office – Individual mailboxes have been installed at the north end of Karen Street that will be used once the project begins. The mailboxes currently located along Pound Road will be removed and placed up by the house. Once the project is complete they will be re-installed.

Waste Management – During the construction project, Waste Management will send a truck down Pound Road the first thing Tuesday morning. Please place your trash out on Monday night to avoid being missed. Thank you for your cooperation.

May 11, 2016 - Teltow Contracting anticipates starting tree removals around Friday, May 13th. They will begin mobilization and material delivery the week of May 16th. Pulverizing of the asphalt over the new water main location will begin the week of May 23rd.

March 31, 2016 - This spring the City of Richmond will be reconstructing Pound Road.

The project will include water main replacement, storm sewer installation, sanitary sewer repairs, and construction of a 31' wide curb and gutter street. New water services will be installed to the property lines, and cleanouts will be installed on sewer leads at the property lines if one does not currently exist.

This project is anticipated to take the majority of the 2016 construction season to complete. All residents will be impacted by the construction, but the long term benefit will far outweigh the short term inconvenience of the project. Your patience is appreciated. There will be times when thru traffic is temporarily interrupted, such as when loading trucks, setting manholes, or grading the roadway. During these times it may be necessary to go "around the block" and enter from a different direction. In general, access will be restored to all properties at the end of each work day. Installation of concrete curb & gutter and driveway approaches will require driveways to remain closed for several days until the concrete has sufficiently cured.

On street parking is available along Karen Street and Canterbury Drive. At certain periods of construction, it may be more convenient to park along these streets during work hours. The Contractor is allowed to begin working at 7 a.m., each morning.

Should you have any questions or comments feel free to contact the Public Service Director Jim Goetzinger at 727-7575, voice mail box 125, or by email at richmonddpw@comcast.net